

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Dec 11, '16							Dec 18, '16					
							S	M	T	W	T	F	S	S	M	T	W	T	
1		<b>OR 27 Ortho</b>	<b>12 days</b>	<b>Tue 1/3/17</b>	<b>Wed 1/18/17</b>														
2		Move Out	1 day	Tue 1/3/17	Tue 1/3/17														
3		Construction	10 days	Wed 1/4/17	Tue 1/17/17	2													
4		Move Back	1 day	Wed 1/18/17	Wed 1/18/17	3													
5		<b>OR 20 CV (Omni Cell)</b>	<b>12 days</b>	<b>Thu 1/19/17</b>	<b>Fri 2/3/17</b>														
6		Move Out	1 day	Thu 1/19/17	Thu 1/19/17	4													
7		Construction	10 days	Fri 1/20/17	Thu 2/2/17	6													
8		Move Back	1 day	Fri 2/3/17	Fri 2/3/17	7													
9		<b>OR 28 Ortho</b>	<b>12 days</b>	<b>Mon 2/6/17</b>	<b>Tue 2/21/17</b>														
10		Move Out	1 day	Mon 2/6/17	Mon 2/6/17	8													
11		Construction	10 days	Tue 2/7/17	Mon 2/20/17	10													
12		Move Back	1 day	Tue 2/21/17	Tue 2/21/17	11													
13		<b>OR 23 URO (Fixed Table)</b>	<b>12 days</b>	<b>Wed 2/22/17</b>	<b>Thu 3/9/17</b>														
14		Move Out	1 day	Wed 2/22/17	Wed 2/22/17	12													
15		Construction	10 days	Thu 2/23/17	Wed 3/8/17	14													
16		Move Back	1 day	Thu 3/9/17	Thu 3/9/17	15													
17		<b>OR 21 CV (Omni Cell)</b>	<b>12 days</b>	<b>Fri 3/10/17</b>	<b>Mon 3/27/17</b>														
18		Move Out	1 day	Fri 3/10/17	Fri 3/10/17	16													
19		Construction	10 days	Mon 3/13/17	Fri 3/24/17	18													
20		Move Back	1 day	Mon 3/27/17	Mon 3/27/17	19													
21		<b>OR 24 General</b>	<b>12 days</b>	<b>Tue 3/28/17</b>	<b>Wed 4/12/17</b>														
22		Move Out	1 day	Tue 3/28/17	Tue 3/28/17	20													
23		Construction	10 days	Wed 3/29/17	Tue 4/11/17	22													
24		Move Back	1 day	Wed 4/12/17	Wed 4/12/17	23													

Project: OR Floor Project Sched Date: Mon 12/19/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Dec 11, '16							Dec 18, '16					
							S	M	T	W	T	F	S	S	M	T	W	T	
25		<b>OR 22 URO/GYN/General</b>	<b>12 days</b>	<b>Thu 4/13/17</b>	<b>Fri 4/28/17</b>														
26		Move Out	1 day	Thu 4/13/17	Thu 4/13/17	24													
27		Construction	10 days	Fri 4/14/17	Thu 4/27/17	26													
28		Move Back	1 day	Fri 4/28/17	Fri 4/28/17	27													

Project: OR Floor Project Sched Date: Mon 12/19/16	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			